STATEMENT SHOWING MAXIMUM LOAD OF TRANSMISSION LINES (2025-26) UPTO JUNE -2026 UNDER GSO CIRCLE FESCO FAISALABAD

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
1	2	3	4	5	6	7	8	9	10	11	12	13
1	220KV Nishatabad	132KV Nishatabad - Nishatabad New	E19Q1	NBN-1	0.75	5	RAIL	989	450	04-Nov-25	1700	45.50
2	132KV Nishatabad (New)	132KV Nishatabad (NEW) - Khrrianwala	NBN-2	KRW-2	16.16	55	LYNX	552	300	04-Nov-25	1700	54.35
3	132KV Khurrianwala	132KV Khurrianwala-A.A Spinning	KRW-3	ISO-101	0.5	4	LYNX	552	28	27-Mar-26	2300	5.07
4	132 KV Khurrianwala	132KV Khaurriawala - 132KVBest fiber	KRW-6	ISO 101	0.20	03	LYNX	552	51	03-Jun-26	2300	9.24
5	132 KV Khurrianwala	132 KV Khurrianwala - Bandala (T-Off JKTech & MTM)	KRW-1	BDA-1	18.18	71	LYNX	552	310	02-Oct-25	1500	56.16
6	220KV Bandala (New)	132KV Bandala Old - Sitara Chemical	BDA-2	SCL-1	5.78	26	LYNX	552	175	01-Jul-25	1700	31.70
7	220KV Bandala (New)	132KV Bandala(New) - Shahkot	E3Q1	SHK-4	11.58	41	LYNX	552	380	07-Aug-25	1230	68.84
8	220KV Bandala (New)	132KV Bandala(New) - Shahkot T.Off Ibrahim Fibres	E1Q1	SHK-1	13.07	53	LYNX	552	380	21-Jul-25	1630	68.84
9	220KV Bandala (New)	132KV Bandala(New) - 132KV Khaurriawala	E2Q1	KRW-4	20.45	90	LYNX	552	392	15-Dec-25	1000	71.01
10	220KV Bandala (New)	132KV Bandala(New) - 132KV Vac	E4Q1	VAC-2	15.6	55	LYNX	552	260	16-May-26	2130	47.10
11	132KV VAC	132KV VAC - 132KV Sadaqat & 132KV Gohar T.OFF	VAC-1	ISO-101	7.61	29	LYNX	552	99	18-Oct-25	1600	17.93
12	220KV Nishatabad	132KV Nishatabad - GTPS CCT-I	E18Q1	E9Q1	4.56	29	GREELY	901	195	11-Jan-26	1830	21.64
13	220KV Nishatabad	132KV Nishatabad - SPS	E17Q1	SPS-1	2.79	21	GREELY / RAIL	989	275	07-Apr-26	730	27.81
14	132KV SPS	132KV SPS - GTPS	SPS-2	E12Q1	4.4	26	GREELY / RAIL	989	186	07-Apr-26	0800	18.81
15	132 KV Old thermal	132 KV Old Thermal - Rafan	OTM-3	ISO-101	0.75	6	LYNX	552	34	17-Sep-25	1700	6.16
16	220KV Nishatabad	132KV Nishatabad - Chiniot Road CCT-I	E2Q1	CRD-1	8	29	GREELY	901	685	07-Aug-25	2330	76.03
17	220KV Nishatabad	132KV Chak Jhumra (T-OFF)	E2Q1	ISO-105	12.74	52	LYNX	552	208	10-Jun-26	2200	37.68
18	132KV Chiniot Road	132KV Chiniot Road - Allied FSD	CRD-3	AFA-1	6.68	35	RAIL	989	555	18-Aug-25	1500	56.12
19	132KV Allied	132KV Allied FSD - Agri University	AFA-2	AGU-2	0.05	3	RAIL	989	620	13-Aug-25	1700	62.69
20	132 KV University	132 KV University - Small Industrial Estate	AGU-1	I E F-1	6.85	37	RAIL	989	465	20-Jun-26	1500	47.02
21	132KV Small Industrial Estate	132 KV Small Industrial Estate - 500KV WEST	IEF-2	E13Q1	32.46	52	RAIL	989	632	09-Jun-26	2400	63.90
22	220KV Nishatabad	132KV Nishatabad - Ghokuwal	E1Q1	GKL-1	6.4	33	GREELY	901	605	17-Feb-26	1330	67.15
23	132KV Chiniot Road	132KV Chiniot Road - Ghokuwal	CRD-2	GKL-2	3.5	21	GREELY	901	515	15-Dec-25	1100	57.16
24	132KV Chiniot Road	132KV Chiniot Road - Narwala Road	CRD-4	NWR-2	11	58	Rail	989	562	04-Feb-26	1630	56.83
25	220KV Nishatabad	132KV Nishatabad - Scarp Colony	E15Q1	FSC-1	26	114	ZIGOLO	564	455	01-Jul-25	0500	80.67
26	132KV Scarp Colony	132KV Scarp Colony- Jaranwala	FSC-2	JWA-1	27	95	ZIGOLO	564	445	28-Jul-25	0900	78.90
27	132 KV Jaranwala	132 KV Jaranwala - 582G.B	JWA-2	CKK-1	33.78	135	ZiGOLO / RAIL	564	301	28-Jun-26	2400	53.37
28	132KV 582 G.B	132 KV 582G.B - Bucheki	CKK-2	BCK-1	26.71	109	ZiGOLO / RAIL	564	320	28-Jun-26	2400	56.74
29	220KV Nishatabad	132KV Khurrianwala - Chak 103 RB- 220KV Nishatabad	E16Q1 KRW5	CRB2	40.59	136	ZIGOLO	564	425	07-Jul-25	0900	75.35
30	132KV Chak No.103 R.B	132KV Chak No.103 R.B - Interloop- 1	CRB-4	ISO-101	1.29	6	LYNX	552	83	04-Jul-25	0200	15.04
31	132KV Chak No.103 R.B	132KV Chak No.103 R.B - Interloop-II	CRB-3	ITL-1	2.9	20	LYNX	552	402	04-Jul-25	1500	72.83
32	132KV Chak No.103 R.B	132KV Chak No.103 R.B - Five Star Food	CRB-5	FSF-1	6	23	LYNX	552	17	17-Jun-26	1900	3.08
33	132KV Chak No.103 R.B	132KV Chak No.103 R.B-Lundianwala T,off rafhan Jaranwala	CRB-1	LNW-2	44.65	151	ZIGOLO	564	280	11-Aug-25	1730	49.65
34	132KV Lundianwala.	132KV Lundianwala-Bucheki.	LNW-1	BCK-2	12.06	43	ZIGOLO	564	306	11-Aug-25	2400	54.26
35	220KV Jaranwala Road	132KV Jaranwala Road - Scarp Colony	E1Q1	FSC-3	13.6	88	ZiGOLO / RAIL	564	430	28-Jun-26	2130	76.24
36	132KV Scarp Colony	132KV Scarp Colony - Tandlianwala	FSC-4	TLW-4	49	180	ZiGOLO / RAIL	564	245	06-Apr-26	1700	43.44
37	132KV Satiana	132KV Satiana - Garh Fateh Shah	STN-1	GFS-1	38	132	ZIGOLO	564	231	16-Sep-25	1800	40.96
38	132KV Tandlianwala	132KV Tandlianwala-Chanar Power Plant .	TLW-1	E4Q1	10.66	37	ZIGOLO	564	186	13-Jun-26	1000	32.98

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
39	132KV Chanar Power Plant	132KV Chanar Power Plant - Sahiwal New	E1Q1	SHN1	48.66	147	ZIGOLO	564	148	23-Jan-26	1900	26.24
40	132 KV Tandlianwala	132KV Tandlianwala - Summandri	TLW-2	SMD-3	22.38	80	ZIGOLO	564	136	09-Jun-26	2400	24.11
41	132 KV Tandlianwala	132KV Tandlianwala - Summandri	TLW-3	SMD-4	22.38	80	ZIGOLO	564	136	09-Jun-26	1700	24.11
42	220KV Jaranwala Road	132KV Jaranwala Road - Satiana	E2Q1	STN-2	25.93	84	ZIGOLO	564	265	14-Sep-25	2100	46.99
43	132KV Garh Fatheh Shah	123KV Garh Fatheh Shah-Sahiwal (old)	GFS-2	SHW-2	32.46	103	ZIGOLO	564	256	16-Sep-25	1800	45.39
44	132KV OTP	123KV OTP - 132KV Tariqabad	OTM-4	TQA-1	1.3	7	RAIL	989	190	11-Aug-25	2400	19.21
45	220KV Nishatabad	132KV Nishatabad - Millat Road	E4Q1	MLR-1	10	61	Rail	989	510	27-Oct-25	1200	51.57
46	132KV Millat Road.	132KV Millat Road - Khadum Steel Mill.	MLR-2	KSM-1	15	65	RAIL	989	425	27-Oct-25	1200	42.97
47	132 KV First Treet	T.Off First Treet	ISO-101	-	0.4	4	RAIL	989	15	07-Jul-25	1800	1.52
48	132 KV Khadim Steel Mill.	132KV Khadim Steel Mill - Nishat Mill	KSM-2	NMS-1	11.4	104	RAIL	989	425	28-Oct-25	1700	42.97
49	132KV Nishaat	132KV Nishat Mill - Fiedmc no.2	NMS-2	FMC-1	7.35	74	RAIL	989	348	25-Jul-25	0900	35.19
50	132 KV M-3 Industrial City NO2.	132KV FIEDMC NO.2 - 132KV M-3 Ind city	FMC-2	MIC-2	1.8	17	RAIL	989	370	26-Mar-26	2400	37.41
51	132 KV M-3 Industrial City NO1.	132KV M-3 Ind City - Zahid Gee	MIC-3	ZGT-2	1	6	RAIL	989	474	17-Jan-26	1700	47.93
52	132 KV Zahid Gee	132KV Zahid Gee - Liberty Power	ZGT-1	E3Q1	6	28	RAIL	989	538	12-Aug-25	1200	54.40
53	220KV Nishatabad	132KV Nishatabad - FDA City No.1	E3Q1	FDC-1	15	96	RAIL	989	500	03-Feb-26	1430	50.56
54	132KV FDA CITY No.1	132KV FDA City No.1 - Allama Iqbal No.1	FDC-2	AIC-1	22	110	RAIL	989	476	04-Sep-25	2200	48.13
55	132KV FDA CITY No.1	132KV FDA City No.1-FDA City No.2	FDC-3	T.P	5	45	RAIL	989	0			0.00
56	132KV FDA CITY No.1	132KV FDA City No.1-FDA City No.2	FDC-4	T.P	5	45	RAIL	989	0			0.00
57	132KV Allama Iqbal M-4	132KV Allama Iqbal No.1- Libertypower house	AIC-2	E5Q1	2.4	12	RAIL	989	510	28-Jun-26	0400	51.57
58	132KV Liberty Power House	132KV Liberty Power House - Chiniot Industrial	E9Q1	CNI-1	32	124	LYNX	552	413	01-Jan-26	1500	74.82
59	132KV Liberty Powr House	Liberty power house - Kamal pur	E7Q1	KMP2	28	93	LYNX	552	340	16-Jan-26	1400	61.59
60	132KV Kamal Pur	132KV Kamal Pur - Chenab Nagar	KMP-1	CBN-2	31	107	LYNX	552	388	11-Mar-26	0600	70.29
61	132KV Chiniot Industrial	132KV Chiniot Industrial - 220KV Lalian	CNI-2	E5Q1	31	99	ZIGOLO	564	372	01-Jan-26	1800	65.96
62	132KV Chenab Nagar	Chenab Nagar - 220KV Lalain	CBN-1	E4Q1	16	56	ZIGOLO	564	428	11-Mar-26	0600	75.89
63	132KV Jhang Road.	132KV Jhang Road - Bhowana	JRD-6	BWA-1	40	146	LYNX	552	147	20-Jun-26	2400	26.63
64	132KV Ameen Pur	132KV Ameen Pur - Bhowana	AMP-2	BWA-2	36	121	LYNX	552	174	13-Jan-26	1100	31.52
65	Chiniot Power Plant	132KV Chiniot Power Ltd: - Bhowana.	E1Q1	BWA-3	12	46	LYNX	552	120	09-Oct-25	1200	21.74
66	Chiniot Power Plant	132KV Chiniot Power Ltd: - Bhowana.	E4Q1	BWA-4	12	46	LYNX	552	125	09-Oct-25	1200	22.64
67	500KV Faisalabad West	132KV Faisalabad West - Khewa.	E7Q1	KWA-2	37	164	RAIL	989	233	10-Aug-25	0700	23.56
68	500KV Faisalabad West	132KV Faisalabad West - Bhowana	E5Q1	BWA-4	32	161	RAIL	989	288	04-Jun-26	0100	29.12
69	220KV Nishatabad	66KV Nishatabad -Chiniot Road -STM - Chiniot	F2Q1	ISO-101	33	124	DOG	389	10	12-Aug-25	1400	2.57
70	220KV Nishatabad	66KV Nishatabad- Jhang Road- CCT-I	F1Q1	T.P	28	84	LYNX	552	0			0.00
71	220KV Nishatabad	66KV Nishatabad - Old Thermal D/C	F6Q1 F5Q1	ISO-106 ISO-105	4	15	DOG	389	90	01-Apr-26	2100	23.14
72	220KV Bandala	132KV Bandala New-Bandala Old.	E10Q1	BDA-3	3.51	16	RAIL	989	512	08-Aug-25	0800	51.77
73	220KV Bandala	132KV Bandala New-Bandala Old.	E11Q1	BDA-4	3.51	16	RAIL	989	548	21-Jul-25	0800	55.41
74	500KV Faisalabad West	132KV 500KV Faisalabad West - Gojra	E12Q1	GRA-2	38.3	208	RAIL	989	605	05-Oct-25	17:00	61.17
75	500KV Faisalabad West	132KV 500KV Faisalabad West - Nawan Lahore	E13Q1	NLH-2	13.5	74	RAIL	989	485	03-Aug-25	23:00	49.04
76	500KV Faisalabad West	132KV 500KV Faisalabad West - Jhang Road	E2Q1	JRD-5	28.1	148	RAIL	989	703	08-Jul-25	17:00	71.08
77	500KV Faisalabad West	132KV 500KV Faisalabad West - Narwala Road	E4Q1	NWR-4	26.1	132	RAIL	989	780	11-Aug-25	16:00	78.87
78	500KV Faisalabad West	132KV 500KV Faisalabad West - Narwala Road	E12Q1	NWR-3			RAIL	989	530	19-05-2026	23:00	53.59
79	220KV Jaranwala Road	132KV Jaranwala Road - GTPS	E4Q1	E5Q1	7.41	26	LYNX	552	326	25-Sep-25	17:00	59.06
80	220KV Jaranwala Road	132KV Jaranwala Road - Old Thermal	E3Q1	OTM-2	7.8	31	LYNX	552	341	29-Sep-25	15:30	61.78

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
81	220KV Jaranwala Road	132KV Jaranwala Road - Samundri Road CCT-I	E7Q1	SRD-1	9.5	35	LYNX	552	323	14-Dec-25	11:30	58.51
82	220KV Jaranwala Road	132KV Jaranwala Road-Samundri Road CCT-II	E8Q1	SRD-2	9.5	35	LYNX	552	323	14-Dec-25	11:30	58.51
83	220KV Jaranwala Road	132KV Jaranwala Road - Samundri Road CCT-III	E13Q1	SRD-3	11.5	56	RAIL	989	323	14-Dec-25	11:30	32.66
84	220KV Jaranwala Road	132KV Jaranwala Road - Khanuana	E14Q1	KAN-1	3.33	20	RAIL	989	415	24-Sep-25	17:00	41.96
85	220KV Samundri Road	132KV Faisalabad S/Road - S/Road (CCT-1)	E8Q1	SRD-9	13.1	63	RAIL	989	398	01-Oct-25	17:00	40.24
86	220KV Samundri Road	132KV Faisalabad S/Road - S/Road (CCT-2)	E9Q1	SRD-5	13.1	63	RAIL	989	440	19-Aug-25	10:00	44.49
87	220KV Samundri Road	132KV FSR-Narwala Road CCT-1	E6Q1	NWR-6	40.0	184	RAIL	989	580	23-Jul-25	8:00	58.65
88	220KV Samundri Road	132KV FSR-Thikriwala CCT-2	E7Q1	TKW-1	27.2	123	RAIL	989	621	23-Jul-25	8:00	62.79
89	220KV Samundri Road	132KV 220KV Samundri Road - Samundri	E4Q1	SMD-2	40.8	199	RAIL	989	301	10-Jun-26	21:00	30.43
90	220KV Samundri Road	132KV 220KV Samundri Road - Samundri	E5Q1	SMD-1	70.5	357	RAIL	989	312	31-Jul-25	23:30	31.55
91	220KV T.T.SINGH	132KV T.T.SINGH-GOJRA CCT-1	E12Q1	GRA-3	9.3	58	RAIL	989	650	17-Jan-26	9:00	65.72
92	220KV T.T.SINGH	132KV T.T.SINGH-GOJRA CCT-2	E13Q1	GRA-4	9.3	58	RAIL	989	650	17-Jan-26	9:00	65.72
93	220KV T.T.SINGH	132KV T.T.SINGH-PIR MOHAL	E8Q1	PMH-1	63.0	230	Rail+LYNX	552	383	14-Sep-25	22:00	69.38
94	220KV T.T.SINGH	132KV T.T.SINGH-T.T.SINGH	E6Q1	TTS-5	24.0	85	Rail	989	590	02-Jul-25	22:00	59.66
95	220KV T.T.SINGH	132KV T.T.SINGH-Murid wala	E11Q1	MRW-3	24.6	118	RAIL	989	225	29-Jun-26	17:00	22.75
96	220KV T.T.SINGH	132KV T.T.SINGH-Murid wala	E10Q1	MRW-4	24.6	118	RAIL	989	225	29-Jun-26	17:00	22.75
97	220KV T.T.SINGH	132KV T.T.SINGH-H.B.Shah	E2Q1	HBS-4	48.4	223	RAIL	989	310	27-May-26	22:30	31.34
98	220KV T.T.SINGH	132KV T.T.SINGH-H.B.Shah	E4Q1	HBS-5	48.4	223	RAIL	989	310	27-May-26	22:30	31.34
99	132KV Factory Area	132KV Factory Area - Jhang Road	FFA-1	JRD-2	11.0	55	RAIL	989	377	20-Jun-26	19:00	38.12
100	132KV Jhang Road	132KV Jhang Road - Narwala Road	JRD-3	NWR-1	6.3	22	RAIL	989	435	13-Nov-25	18:30	43.98
101	132KV Jhang Road	132KV Jhang Road - Amin Pur	JRD-1	AMP-1	16.0	60	LYNX	552	179	11-Aug-25	10:00	32.43
102	132KV Samundri Road	132KV Samundri Road - Jhang Road	SRD-11	JRD-4	6.7	45	GREELY	901	571	22-Oct-25	8:00	63.37
103	132KV Samundri Road	132KV Samundri Road - Faisalabad City (GIS)	SRD-12	FBC-1	6.2	34	RAIL	989	482	10-Aug-25	17:00	48.74
104	132KV Samundri Road	132KV Samundri Road - Khanoana	SRD-4	KAN-2	8.80	46	RAIL	989	270	24-Sep-25	16:00	27.30
105	132KV Faisalabad City	132KV Faisalabad City (GIS) - Factory Area	FBC-2	FFA-2	1.7	15	RAIL	989	310	27-Oct-25	13:00	31.34
106	132KV Nia Lahore	132KV Nia Lahore - Gojra	NLH-1	GRA-1	33.4	191	RAIL	989	410	27-Feb-26	23:00	41.46
107	132KV Old Thermal	132KV Old Thermal - GTPS	OTM-1	E2Q1	6.4	29	LYNX	552	337	16-Sep-25	18:00	61.05
108	132KV Thikriwala	132KV Thikriwala - Narwala Road	TKW-2	NWR-5	15.2	75	RAIL	989	490	17-Jan-26	19:00	49.54
109	132KV Jhang City	132KV Jhang City - Jhang-II	JHG-3	JAG-2	9.5	34	LYNX	552	248	28-Jul-25	23:00	44.93
110	132KV Jhang-II	132KV Jhang-II - Khewa	JAG-1	ISO-101	21.5	71	LYNX	552	156	11-Jul-25	1:00	28.26
111	132KV Gojra	132KV Gojra - Jhang	GRA-9	JHG-2	41.2	140	Rail	989	275	28-Jul-25	24.00	27.81
112	132KV Gojra	132KV Gojra - Chak No.430 JB Adha	GRA-10	CJA-1	21.0	136	Rail	989	220	18-May-26	23:00	22.24
113	132KV Jhang City	132KV T/L Jhang City- Chak No.430 JB Adha	JHG-1	CJA-2	20.4	140	Rail	989	185	18-May-26	23:00	18.71
114	132KV H.B.Shah	132KV H.B.Shah - Jhang City	HBS-1	JHG-4	24.6	83	LYNX	552	280	19-Apr-26	22:00	50.72
115	132KV H.B.Shah	132KV H.B.Shah - 18 Hazari	HBS-2	ATH-3	20.5	92	RAIL	989	270	28-May-26	4:00	27.30
116	132KV H.B.Shah	132KV H.B.Shah - 18 Hazari	HBS-3	ATH-2	20.5	92	RAIL	989	270	28-May-26	4:00	27.30
117	132KV 18-HAZARI	132KV 18 Hazari - G.M.Raja, T-Off PARCO	ATH-4	GMR-5	36.1	142	LYNX	552	155	28-May-26	23:00	28.08
118	132KV G.M.Raja	132KV G.M.Raja - A.P.Sial	GMR-4	APS-3	28.4	134	LYNX	552	69	11-Jul-25	1:00	12.50
119	132KV Chichawatni	132KV Chichawatni - Kamalia	CCW-5	KML-2	27.8	99	LYNX	552	181	17-Sep-25	15:00	32.79
120	132KV Chichawatni	132KV Chichawatni - Jhakhar	CCW 6	JKR 1	10.8	40	LYNX	552	162	01-Oct-25	12:00	29.35

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
121	132KV Jhakkar	132KV Jhakkar - Kamalia	JKR 2	KML-1	17.0	59	LYNX	552	146	01-Oct-25	11:00	26.45
122	132KV Shor Kot City	132KV Shorkot City - Head Sidhnai	SRC-1	SDN-2	36.0	124	LYNX	552	288	27-Apr-26	16:00	52.17
123	132KV Shor Kot City	132KV Shorkot City - T.T.Singh	SRC-3	TTS-4	48.0	168	LYNX	552	345	02-Jul-25	22:00	62.50
124	132KV Shorkot City	132KV Shorkot City - Shorkot Road	SRC-2	SKR-3	20.0	70	LYNX	552	298	22-Jul-25	7:00	53.99
125	132KV Shorkot Road	132KV Shorkot Road - Pir Mahal	SKR-2	PMH-2	18.0	62	LYNX	552	260	07-Jan-26	11:00	47.10
126	132KV Murid wala	132KV Murid wala - Mamun Kanjan	MRW-1	MKN-1	23.5	77	LYNX	552	183	29-Jun-26	18:00	33.15
127	132KV Murid wala	132KV Murid wala - Kamalia	MRW-2	KML-3	27.0	85	LYNX	552	198	29-Jun-26	17:00	35.87
128	132KV Mamun Kanjan	132KV Mamun Kanjan - Manjhla Bagh	MKN-2	ISO-101	11.5	40	LYNX	552	82	22-Aug-25	17:00	14.86
129	220KV Ludewala	220KV Ludewala (New) -132KV Luedwala CCT-1	E9Q1	LWA-3	3	1-10	ZEGALO	564	416	21-Jul-25	24:00	73.76
130	220KV Ludewala	220KV Ludewala (New) -132KV Luedwala CCT-2	E10Q1	LWA-4	3	1-10	ZEGALO	564	416	21-Jul-25	24:00	73.76
131	220KV Ludewala	220KV Ludewala (New) - 132KV Bhera Industrial	E11Q1	BRI-2	61	209	RAIL + CUCKOO	889	680	16-Aug-25	22:00	76.49
132	132KV Bhera Indst.	132KV Bhera Indst. ---132KV Head Faqirian	BRI-1	HFQ-2	27	107	RAIL + CUCKOO	889	610	30-Jun-26	20:30	68.62
133	220KV Ludewala	220KV Ludewala (New) - 132KV Luedwala	E13Q1	LWA-6	3	12	RAIL	989	530	22-Jul-25	01:00	53.59
134	220KV Ludewala	220KV Ludewala (New) -132KV Luedwala	E14Q1	LWA-7	3	12	RAIL	989	555	21-Jul-25	24:00	56.12
135	220KV Ludewala	220KV New Ludewala - Jauharabad	E5Q1	JRB-1	50	143	ZEGALO	564	460	12-Aug-25	22:00	81.56
136	220KV Ludewala	220KV New Ludewala -- Shahpur Sadar	E6Q1	SHS-1	25.3	1-23	LYNX	552	379	01-Mar-26	10:00	68.66
137	132 KV Lalian	132 KV Lalian - Barana	LLN-4	BNA-2	21.2	1-81	LYNX	552	78	09-Sep-25	19:00	14.13
138	132 KV Lalian	132 KV Lalian - Barana	LLN-3	BNA-1	21.2	1-81	LYNX	552	102	02-Oct-25	10:00	18.48
139	220 KV Ludewala	132KV Shahpur-132KV Chidru	SHS-2	CHU-2	75.7	221	ZEGALO+LYNX	564	327	27-Feb-26	11:00	57.98
140	132 KV Shahpur	132KV Katha Saghral- 132KV Flying Cement Factory	KSL-1	ISO-101	14.3	46	LYNX	552	458	31-Jul-25	15:00	82.97
141	132 KV Ludewala	132 KV Ludewala - Sargodha-II	LWA-1	SGA-4	20	59	ZEGALO	564	450	13-Jan-26	11:00	79.79
142	132 KV Sargodha-II	132 KV Sargodha-II - Chak126 SB	SGA.3	CSB-2	38	115	ZEGALO	564	405	28-Jul-25	23:30	71.81
143	220KV Lalian	220KV Lalian---132 KV 126 S.B	E14Q1	CSB-1	23	142	Rail	989	530	12-Aug-25	11:00	53.59
144	132 KV Ludewala	132 KV Ludewala - Kirana	LWA-2	KNH-1	17	51	ZEGALO	564	430	19-Jul-25	23:00	76.24
145	220 KV Ludewala	220 KV Ludewala - S.P. Noon- Bhalwal	E12Q1	BLW-1	45	138	RAIL + CUCKOO	889	580	28-Jun-26	23:00	65.24
146	132 KV Ludewala	132 KV Ludewala - Sargodha City	LWA-8	SGC-1	12	36	LYNX	552	190	29-Jun-26	24:00	34.42
147	132 KV Ludewala	132 KV Ludewala - Sargodha City	LWA9	SGC-2	12	36	LYNX	552	190	29-Jun-26	24:00	34.42
148	132 KV Ludewala	66 KV Ludewala---66 KV Mitha Tiwana	LWA-11	ISO-101	70	206	DOG	389	93	10-Nov-25	18:00	23.91
149	132 KV Quaidabad	66 KV Quaidabad--66KV Mitha Tiwana	QDB-3	ISO-102	26	79	DOG	389	180	04-Jul-25	22:00	46.27
150	132 KV Quiadabad	66 KV Quaidabad--Adhikot	QDB-4	ADK-1	32	100	DOG	389	132	27-Jul-25	21:00	33.93
151	132 KV Quiadabad	66 KV Quaidabad--Naushehra	QDB-5	ISO	45	131	DOG	389	95	21-Sep-25	15:00	24.42
152	132 KV Ludewala	66 KV Ludewala - Jahania Shah- Jaura Kalan	LWA-16	ISO-101	58	186	DOG	389	126	16-Aug-25	22:00	32.39
153	132 KV Ludewala	132 KV Ludewala - Kudlathi - Bhamb	LWA-17	ISO-101	85	255	Brant	523	420	10-Aug-25	22:00	80.31
154	132 KV Jauharabad	132 KV Jauharabad - A.B.Camp (CCT-!)	JRB-3	ABC-1	44.24	146	LYNX	552	55	13-Aug-25	23:00	9.96
155	132 KV Jauharabad	132 KV Jauharabad - A.B.Camp (CCT-II)	JRB-4	ABC-2	44.54	147	LYNX	552	60	07-Oct-25	10:00	10.87
156	132 KV Jauharabad	132 KV Jauharabad - Quaidabad	JRB-2	QDB-2	39.69	131	ZEGALO	564	298	01-Oct-25	15:00	52.84
157	132 KV Bhalwal	132KV Bhalwal----Bhabra	BLW-2	BHN-1	50.643	209	CUCKOO+Rail	889	440	29-Dec-25	18:00	49.49

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
158	132KV Malakwal	132KV Malakwal---Bhabra	MLW-2	BHN-2	68.92	290	CUCKOO+Rail	889	427	29-Dec-25	18:00	48.03
159	132 KV Kirana	132KV Kirana-Lalian	KNH-2	LLN-2	22	128	ZEGALO	564	260	27-Jun-26	24:00	46.10
160	220KV New Lalain	220KV New Lalian---132KV Lalian	E15Q1	LLN-1	12	62	Rail	989	460	05-Jul-25	24:00	46.51
161	132 KV Head Faqirain	66 KV Head Faqurian - Malikwal	HFQ-4	B-4	27	83	DOG	389	80	17-Sep-25	22:00	20.57
162	132 KV Head Faqirain	66 kv Head Faqurian- Bhabra	HFQ6	ISO	33	118	DOG	389	180	15-Jul-25	18:00	46.27
163	132 KV Kirana	132 KV Kirana-PAF	KHN-3	PAF	2.7	1-18	LYNEX	552	28	04-Aug-25	14:00	5.07
164	132 KV Sargodha-II	132 KV Sargodha -II - Kot Momin	SGA-1	KMN-2	39.96	199	LYNEX	552	89	16-Jan-26	22:00	16.12
165	132 KV Sargodha-II	132 KV Sargodha-II - Bhagtanwala	SGA-2	BGW-2	23.37	114	LYNEX	552	142	28-Jun-26	24:00	25.72
166	132 KV Kot Momin	132 KV Kot Momin- Bhagtanwala	KMN-1	BGW-1	18.22	93	LYNEX	552	125	28-Jun-26	24:00	22.64
167	132 KV Bhumb	132 KV Bhumb--- Kot Shakir	BMB-2	ISO	25	1-84	LYNEX	552	12	25-Jul-25	22:00	2.17
168	220KV Mari	132KV Daudkhel-Kohat(CC-2)	E4Q1	KHN-9	32.17	88	LYNX	552	350	19-Feb-26	1930.	63.41
169	220KV Mari	132 KV Daud khel-Kohat CKT-1	E5Q1	KHN-3	32.17	88	LYNX	552	350	19-Feb-26	1930.	63.41
170	220 KV Marri	132 KV Mari CKT-2-Jinah Hydel Power	E9Q1	E5Q1	7.5	27	LYNX	552	120	23-Nov-25	0530	21.74
171	132KV Daud Khel	132KV Daud Khel- Mari - CCT-1	DKL-1	E6Q1	5.5	17	Rail	989	620	25-Jul-25	2130	62.69
172	132KV Daud Khel	132KV Daud Khel- Mari CCT-2	DKL-2	E7Q1	5.5	17	Greely	901	620	25-Jul-25	2130	68.81
173	132KV Daud Khel	132 KV Daud Khel - Wan Buchran (CCT-1)	DKL-3	WBC-1	58	191	LYNX	552	450	22-Jul-25	1230	81.52
174	132 KV Daud Khel	132 KV Daud Khel - Shahbaz Khel	DKL-4	SBK-1	43.65	146	LYNX	552	380	22-Jul-25	1230	68.84
175	132 KV Daud Kehl	66 KV Daud Khel-Kala Bagh - Makarwal (CCT-1)	DKL-6	ISO-101	42	154	DOG	300	100	13-Dec-25	0930	33.33
176	132 KV Daud Kehl	66 KV Daud Khel - Mianwali	ISO-108	ISO-103	43	130	WOLF	504	140	09-Jun-26	2230	27.78
177	132 KV Daud Kehl	132 KV Daud Khel - Maple Leaf Cement Factory	DKL-9	ISO-101	4.2	14	LYNX	552	180	02-Apr-26	1130	32.61
178	132 KV Daud Kehl	132 KV Daud Khel -Wan Bhachran	DKL-10	WBC-3	62	280	RAIL	552	390	24-Jul-25	2130	70.65
179	132 KV Daud Kehl	132 KV Daud Khel - Best WAY Cement Factory	DKL-11	BCM-1	12	53	RAIL	989	330	10-Mar-26	0730	33.37
180	132KV Kalabagh	132 KV Jinnah Hydel Power-Kalabagh	KLB-5	E2Q1	3.4	16	LYNX	552	132	30-Dec-25	1230	23.91
181	132KV Kalabagh	132 KV Mari-Kalabagh	KLB-6	E8Q1	10.7	40	LYNX	552	105	11-Dec-25	0230	19.02
182	132KV Kalabagh	132KV Kalabagh - Trug	KLB-7	TRG-3	29.98	140	LYNX	552	29	10-Dec-25	1030	5.25
183	132KV Kalabagh	132KV Kalabagh - Trug	KLB-8	TRG-4	29.98	140	LYNX	552	30	18-Nov-25	1430	5.43
184	132 KV Daud Kehl	66 KV Kala Bagh- Trug -Isa Khel- Taja Zai(CCT-2)	KLB-71	ISO-101	34	130	DOG	300	58	29-Jun-26	2230	19.33
185	132KV Mianwali	132KV Mianwali - Wan Buchran	MNW-1	WBC-2	32	107	LYNX	552	128	25-Jul-25	2130	23.19
186	132 KV Mianwali	66KV Mianwali - Piplan	MNW-4	ISO-105	45	160	DOG	300	50	17-Jul-25	2030	16.67
187	132 KV Mianwali	66KV Mianwali - Musa Khel	MNW-5	ISO-101	20	84	RACCOON	326	60	28-Aug-25	1930	18.40
188	132KV Shahbaz Khel	132 KV Shahbaz Khel-Mianwali	SBK-2	MNW-2	4.75	19	LYNX	552	332	22-Jul-25	0830	60.14
189	132 KV Wan Buchran	132 KV Wan Buchran - Quaidabad	WBC-4	QDB-1	32	99	LYNX	552	365	15-Apr-26	2330	66.12
190	132 KV Wan Buchran	132 KV Wan Buchran - Piplan	WBC-5	PPL-2	34	115	LYNX	552	460	27-Jun-26	2330	83.33
191	132 KV Wan Buchran	132 KV Wan Buchran - Chashma	WBC-6	CHM-1	38	129	LYNX	552	305	27-Jun-26	2330	55.25
192	132 KV Wan Buchran	132 KV Wan Buchran - HEP(CCT-1)	WBC-7	E12Q1	38	124	LYNX	552	150	07-Jun-26	1730.	27.17

Sr. No.	GRID STATION	TRANSMISSION LINE	CONTROLLING BREAKER		LENGTH K.M	NO. OF TOWER	CONDUCTOR	CONDUCTOR CAPACITY (AMP)	LOAD	DATE	TIME	% AGE
			One End	Other End								
193	132 KV Wan Buchran	132 KV Wan Buchran - HEP(CCT-2)	WBC-8	E13Q1	38	124	LYNX	552	270	06-Sep-25	1430	48.91
194	132KV Piplan	132KV Piplan - Chashma	PPL-1	CHM-2	25	85	LYNX	552	435	04-Aug-25	0730	78.80
195	132KV Piplan	66KV Piplan-Kaloor Kot	PPL-4	ISO-101	15	54	DOG	300	70	27-Jan-26	1230	23.33
196	132KV Piplan	132KV Piplan - Al-Moeez	PPL-7	E4Q1	19.68	79	LYNX	552	325	02-Jul-25	2330	58.88
197	132KV L.B Chashma	132KV Chashma - HEP (CCT-2)	CHM-4	E2Q1	1.3	4	LYNX	552	384	02-Jul-25	1230	69.57
198	132KV Fazil	132KV Fazil - Rakh Dagran	FZL-1	RKD-1	35	131	LYNX	552	292	10-Jun-26	2130	52.90
199	132KV Fazil	132KV Fazil - Al-Moeez	FZL-2	E1Q1	37.42	146	LYNX	552	327	27-Jun-26	2330	59.24
200	132KVBhakkar	132KV Bhakkar-Cheena	BKR-1	CNA-1	34	102	LYNX	552	221	19-Mar-26	1930	40.04
201	132KV Bhakkar	132KV Bhakkar-Rakh Dagran	BKR-5	RKD-2	30.81	113	LYNX	552	200	27-May-26	0030	36.23
202	132KV Bhakkar	132KV Bhakkar-Darya Khan	BKR-6	DYK-1	30.04	122	LYNX	552	384	25-Sep-25	1830	69.57
203	132KV Bhakkar	132KV Bhakkar-Siray Mohajir	BKR-8	SMJ-2	21.886	104	LYNX	552	260	27-May-26	2330	47.10
204	132KV Qaidabad	132KV Qaidabad-Jauharabad 90 to 167, 1 to 9 (in-out)	QDB-2	JRB-2	29	87	LYNX	552	259	01-Oct-25	1530	46.92
205	132 KV Behal	132 T/L Behal-Chheena	BHL-1	CNA-2	18.82	83	LYNX	552	275	15-Apr-26	2330	49.82
206	66KV Musa Khel	66KV Musa Khel - Danda Shah Bilawal	ISO-102	ISO-101	35	137	RACCON	326	51	01-Feb-26	1930	15.64
207	132KV Mankera	132KV Mankera-18-Hazari	MAN-1	ATH-6	73	357	RAIL	989	48	27-Jul-25	2130.	4.85
208	66KV Mankera	66KV Mankera-Kaloor Kot	MKR-2	ISO-102	119	412	DOG	300	36	26-Apr-26	1830.	12.00
209	66KV Mankera	66KV Mankera - Hayderabad Thal	MKR-3	ISO-101	24	88	DOG	300	28	13-Apr-26	1330.	9.33
210	132 kv Hiaderabad Thal	132 kv T/L Haiderabad Thal-18-Hazari	HDT-1	ATH-7	43	215	Rail	989	328	26-Jun-26	2330	33.16
211	132 kv Hiaderabad Thal	132 kv T/L Haiderabad Thal-Siraey Mohajir	HDT-2	SMJ-1	49.836	208	Rail	989	310	27-Jun-26	0130	31.34
212	132KV Chidru	132KV Chidru-Best Way Cement Factory	CRU-1	BCM-2	48	204	RAIL	989	277	10-Dec-25	1030	28.01
213	132KV Chidru	132KV Chidru-Shah Pur	CRU-2	SHS-2	118.424	150	Zigolo	564	370	10-Mar-26	1630	65.60
214	132KV kalor Kot	132KV Kaloor Kot-Piplan	KLN-1	PPL-6	34.5	142	LYNX	552	360	20-May-26	1230	65.22
215	132KV kalor Kot	132KV Kaloor Kot - Darya Khan	KLN-2	DYK-2	73.96	237	LYNX	552	350	20-May-26	1230	63.41

Endst. No. _____ Dated _____

Copy Forwarded to

1:- General Manager (O) FESCO Faisalabad
2:- Chief Engineer (O&M) T&G FESCO Faisalabad
3:- Chief Engineer (TSG) Lahore
4:- Chief Engineer (NPCC) Islamabad.
5:- Chief Engineer Development FESCO Faisalabad
6:- Chief Engineer Planing FESCO Faisalabad
7:- Manager (Planning & Forecasting) MIRAD FESCO H/Q Faisalabad

(Engr: Zubda Tul Zia)
SUPERINTENDING ENGINEER
GSO CIRCLE FESCO FAISALABAD